

Solar Installation Risk Assessment

Activity : Installation of Solar Systems	Date of assessment : 26th August 2023
Assessment carried out by: S.Pauley	Date of next review :26th August 2024

Activity or area	What are the hazards?	Who might be harmed and how?	What are you already doing?	What further action is necessary?	Who needs to carry out the action?	When is the action needed by?	Done
Pre Start	Licensing and Qualifications	Installers	Ensure workers are qualified and are trained. Follow SWMS	Nothing	PCBU	NA	Completed
Pre Start	Weather – Environmental Conditions	Installers	Pre Start to monitor weather conditions and ongoing monitoring	Nothing	Site Supervisor	NA	Completed
During Work	Fall from Heights or Fall from Roof	Installers and possibly people below	Edge Protection or Fall restraint or Fall Arrest systems	Nothing	All Workers	NA	Completed
During Work	Electrical Shock	Installers	No Live Work Policy	Nothing	All Workers	NA	Completed
During Work	Items fall from roof	People below workers	Exclusion below work activities	Nothing	All workers and people below	NA	Completed
During Work	Workers with Harness (Fall restraint and Fall Arrest) do not use Safety harness and Fall Arrest system correctly	Workers with fall arrest/harnesses	Trained for Working at Heights	Nothing	Site Supervisor	NA	Completed

Solar Installation Risk Assessment

Activity or area	What are the hazards?	Who might be harmed and how?	What are you already doing?	What further action is necessary?	Who needs to carry out the action?	When is the action needed by?	Done
Completion	Electrical Fire during initial startup	Site Workers	Licensed Electrical	Nothing	Electrician	NA	Completed